



Remote Nubbins Receiver Test Form

20NR

Work Order _____

Customer _____

Serial Number _____

Date _____

# of Releases	Load (Lbs.)	Release Method	Remarks	Result	Pass/Fail
1	50,000	Static Hold	Hold for two Minutes and reduce load to zero	N/A	
10	10,000	Electircal, 25 volts	No "hang ups" permitted	A	
2	20,000	Electircal, 22 volts	Current shall not exceed 14.8A	A	
2	15,000	Electircal, 22 volts	Current shall not exceed 14.8A	A	
2	10,000	Electircal, 22 volts	Current shall not exceed 14.8A	A	
2	5,000	Electircal, 22 volts	Current shall not exceed 14.8A	A	
2	1,250	Electircal, 22 volts	Current shall not exceed 14.8A	A	
1	20,000	Electircal, 20 volts	Current shall not exceed 14.8A	A	
1	20,000	Electircal, 28 volts	Current shall not exceed 14.8A	N/A	
1	20,000	Manual		N/A	
1	N/A	Solenoid Ohms	Shall not exceed 1.8-2.3Ω	Ω	
1	N/A	Electircal Continuity	Across both wires	N/A	

Test Conducted By: _____

Signature: _____